



Key Projects Update - X February 13, 2026

Public Works - State Road 37 (S. Florida Ave.) from Ariana Street to Lime Street



Public Works - State Road 37 (S. Florida Ave.) from Ariana Street to Lime Street

Work Completed to Date:

Typical Section Package Approved by FDOT

Pavement Design Package Approved by FDOT

All Project Design Variations Approved by FDOT

Phase II (60%) Plan Submittal and Review Complete

Right of Way Acquisition Phase Started by FDOT

Upcoming Design Task:

Utility Design, Subsurface Utility Engineering (SUE), and Utility Coordination

Property Owner Coordination (Driveway Modifications and Harmonization of Grade)

Enhanced Design Renderings

Preparation of Phase II Revised Plan Submittal (March 13, 2026)

Public Works - State Road 37 (S. Florida Ave.) from Ariana Street to Lime Street

Design Schedule:

Phase II (60%) Plan Submittal – Complete

Phase II Revised Plan Submittal – March 13, 2026

Phase IV (90%) Plan Submittal – July 20, 2026

Final Plans (100%) Plan Submittal – December 31, 2026

Completion of Design Phase – February 11, 2027

Current Construction Cost Estimate:

\$22,605,586.48 (Includes approximately \$5 million for locally funded special features)

\$27,556,590 Identified in FDOT's FY27 Work Program

Public Works - State Road 37 (S. Florida Ave.) from Ariana Street to Lime Street



Public Works - State Road 37 (S. Florida Ave.) from Ariana Street to Lime Street



Looking southbound down SR 37 from Lime Street



Looking northbound at Walnut Street

Public Works - State Road 37 (S. Florida Ave.) from Ariana Street to Lime Street



Looking northbound at Frank Lloyd Wright Way



Looking northbound at Hilcrest Street

Public Works - State Road 37 (S. Florida Ave.) from Ariana Street to Lime Street



Proposed Mid-block crossing between Belmar Street & Park Street